

December 9, 2011

Construction Update 2



Project Goals:

Complete Project on Time

Complete Project on Budget

Quality Project

Be Sensitive to Environment

Minimize Impact to the Public

Work as a Team

Project Status

Red Hills Parkway Reconstruction is on schedule. Estimated completion date is July 31st, 2011.

Significant excavation has taken place to meet the engineering constraints of building this roadway. Roadway cuts and fills can compromise the character of the landscape.

Since Red Hills Parkway traverses the Red Cliffs Desert Reserve remarkable design features are being constructed to soften the visual impact of the roadway, particularly with the cuts and fills that are necessary in topography such as the Red Hill.

The conceptual plan of the roadway can be viewed by clicking on the following link.

www.sgcity.org/traffic/redhillsparkwayconceptual

The Washington County Water Conservancy District and the City of St. George are currently constructing the Red Hills Desert Gardens just west of the District building, along the north side of Red Hills Parkway. This project construction is occurring simultaneously with Red Hills Parkway reconstruction. Scheduled completion is spring 2012.

We realize that you maybe excited to see the progress but frankly the high traffic volume slows construction progress and increases risk of accidents. While the roadway remains open with two-way travel,

we urge you to please use alternate travel routes.

Pioneer Park parking lot will have periodic temporary closure for utility construction. Use Pioneer Park Loop and Rotary Park lots as alternates.



Special thanks to the City of St. George Utility Division for being responsive and solution oriented. Your timely support is appreciated.

Special points of interest:

- Project is on schedule.
- Safety record 100%
- Storm Water Pollution Protection Plan 100%
- All Public Business Accesses Remain Open

More Open Space & Trails

As compensation for widening Red Hills Parkway the City will convert a 5-acre parcel of residential property to dedicated open space. Heavy construction is complete, recontour and revegetation is scheduled. A paved bike/pedestrian trail is planned; and trailheads and parking lots will be improved.

For additional information Contact:



Jill Hankins, Public Information Manager
435-574-9917
redhillsparkway@gmail.com

JP Excavating,
Melissa Scott
435-703-4707



ATTENTION: All construction activities and schedules are subject to change due to weather, equipment or unforeseen delays. Please use extreme caution as you travel through the construction zone; Obey the posted speed limit and avoid tailgating. Please be aware equipment can enter or exit the highway at any time.